

# McCownGordon Construction

## PROJECT MONTHLY UPDATE

---

### Sunflower Fire Station

11/30/2024

### SUMMARY

This is a monthly construction update that is designed to keep everyone informed of the current Project status. Please feel free to reach out with any questions.

*Started storm line install along Lexington 11/8*



CONFIDENTIAL WORK PRODUCT – COPYRIGHT 2024 | McCownGordon Construction, LLC, All Rights Reserved

**McCownGordon**  
CONSTRUCTION



*Finished under slab plumbing at living quarters portion of the slab on grade 11/8*



*Hydro scaffold in place, first sections of CMU being installed West wall of app bay 11/15*





*Under slab prep for living quarters portion of slab on grade 11/21, CMU West wall of app bay progress*



*Pouring and finishing of the living quarters portion of slab on grade 11/22*



*Storm line progress along Lexington 11/22*



*Electrical/fiber underground along North side of 102<sup>nd</sup> Street 11/26*





*West CMU wall of app bay topped out, living quarters SOG 11/27*



*Drone Photo Overall Site Progress*



CONFIDENTIAL WORK PRODUCT – COPYRIGHT 2024 | McCownGordon Construction, LLC, All Rights Reserved

**McCownGordon**  
CONSTRUCTION



Weather Days this month:

- 4 weather days for the month of November.

Activities planned for the next month:

- Start storm water utilities along 102<sup>nd</sup> Street
- Erect the remainder of West CMU walls
- Start steel erection
- Finish main electrical/communication underground trenching

-The McCownGordon Team

