

# McCownGordon Construction

## PROJECT MONTHLY UPDATE

---

### Sunflower Fire Station

09/30/24

### SUMMARY

This is a monthly construction update that is designed to keep everyone informed of the current Project status. Please feel free to reach out with any questions.

*Plumbers have mobilized to the site and started their deep underground utilities in the app bay*



CONFIDENTIAL WORK PRODUCT – COPYRIGHT 2024 | McCownGordon Construction, LLC, All Rights Reserved

**McCownGordon**  
CONSTRUCTION





*Masons have mobilized their equipment and delivered starter course CMU to the site*



CONFIDENTIAL WORK PRODUCT – COPYRIGHT 2024 | McCownGordon Construction, LLC, All Rights Reserved







*Drone Photo Overall Site Progress from 9/27/24*



*Rock Excavation at 102nd Street Progress from 9/27/24*



### *Rock Excavation at 102nd Street Progress with overlay from 9/27/24*



#### Weather Days this month:

- 2 weather days for the month of September.

#### Activities planned for the next month:

- Complete rock excavation at 102<sup>nd</sup>
- Start utility excavations at rock on 102<sup>nd</sup>
- Ongoing - under slab plumbing and electrical rough ins all areas
- CMU first course at all CMU wall locations
- Under slab drainage course – App Bay
- Under slab vapor barrier and reinforcement – App Bay
- Pour App Bay slab

-The McCownGordon Team