

# SUNFLOWER FIRE STATION MONTHLY UPDATE

Publication Date: 12/30/2024

## SUMMARY

This is a monthly construction update that is designed to keep everyone informed of the current project status. Please feel free to reach out with any questions.

### Weather Days this month:

- 4 weather days for the month of November.

### Activities planned for the next month:

- Complete water and sanitary utilities along 102<sup>nd</sup> street
- Complete CMU portion of structure
- Complete steel erection
- Start framing



Storm shelter complete 12/31



Installed last storm structure along 102<sup>nd</sup>  
Street 1/2/25



CMU progress on 12/27



Steel progress on 1/3/25